

		ENERGIZATION CHECKLIST					
		No : Project : Scope of Work :					
Work Permit No : Inspection Date : Location / Position : Drawing Reference No :							
NO	INSPECTION ITEM	INSPECTION RESULT					Remark
		Realization	Accepted	Repair			
				I	II	III	
I.	Pre-Energization Inspection						
	All electrical panel installations 100% completed						
	Insulation Resistance (Megger) Test Report						
	Grounding Resistance Test Report						
	Continuity & Polarity Test completed						
	Cable termination & labeling completed						
II.	Safety Preparations Inspection						
	Permit to Energize issued						
	LOTO (Lock Out Tag Out) applied on all panels						
	Arc Flash PPE available and used						
	Fire extinguisher & First Aid ready near panel area						
	Warning signs & barricades installed						
III.	Pre-Energization Inspection						
	Incoming phase-to-phase voltage (R-S, S-T, R-T)						
	Phase-to-neutral voltage (R-N, S-N, T-N)						
	Phase sequence (R-S-T) is correct (clockwise rotation)						
	Phase-to-phase insulation test shows no short circuits.						
	Phase-to-ground insulation test shows no short circuits.						
	Insulation resistance (Megger) values comply with standards.						
	Panel grounding is securely connected to the main earthing system.						
IV.	Energization Execution						
	Main breaker switches ON smoothly and normally.						
	No abnormal humming, buzzing, or chattering noises.						
	No visible electrical sparks or arc flashes.						
	No burning odor or smoke.						
	Phase indicator lamps light up normally.						
	Voltmeter and Ammeter displays show normal parameters.						
V.	Post-Energization Verification						
	Voltage measurement (all phases)						
	Current & Phase balance						
	No tripping or abnormal sound						
	All breakers functioning normally						
Notes :							
PT. Lombok Torok Developments				PT. Lombok Torok Developments (Ops)			
QC Site Inspector				MEP Maintenance			
Construction Manager				PC/Infra/IF-002			

X = Not Accepted √ = Accepted